

# MOWBRAY ARCH PUMP STATION #151 SERVICE AREA PHASE 3 – WATER AND SEWER REPLACEMENT

Replacement of 1,851 LF gravity sewer and 995 LF water main.

## COMMUNITY CONNECTION

Ward / Superward: 2 / 6  
Civic League: Ghent Neighborhood League  
Civic League Meetings: 10/17/19  
1/15/20  
5/8/20 Ghent Task Force meeting  
5/20/20 Virtual meeting via Zoom  
7/15/2020 Next Meeting  
Project Bulletins: 12/19/19 Upcoming Construction  
5/13/20 Const. Start/ Finish

## PROJECT STATUS

	<u>Design</u>	<u>Construction</u>
Budget:		\$2,499,000
Contract Amount:	\$37,809	\$3,425,891
Start:	Summer 2019	Summer 2020
% Complete:	100%	10%
Finish:	Winter 2019	Summer 2021

## PROJECT TEAM

Project Manager: Tiba Salim  
Const. Inspector: Rhonda Wyda  
Consultant: Bamforth  
Contractor: Tidewater Utility

## NOTES

