

HAMPTON BOULEVARD WATER STORAGE TANK

Design and construction of a 2 MG water storage tank and booster pump station at 8021 Hampton Boulevard.

COMMUNITY CONNECTION

Ward / Superward: 1 / 6
Civic League: Glenwood Park
Civic League Meetings: 12/05/20 Last Meeting
Project Bulletins: N/A

PROJECT STATUS

	<u>Design</u>	<u>Construction</u>
Budget:	\$500,000	\$6,200,000
Contract Amount:	\$467,249	TBD
Start:	Summer 2019	Spring 2021
% Complete:	80%	0%
Finish:	Winter 2020	Fall 2022

PROJECT TEAM

Project Manager: Gabriel Phelps
Const. Inspector: TBD
Consultant: Hazen
Contractor: TBD

