

# **ST PAUL'S PUMP STATION #156**

New sewer pump station to serve the St Paul's quadrant.

## **COMMUNITY CONNECTION**

Ward / Superward: 4 / 7

Civic League: Tidewater Gardens

Civic League Meetings: N/A

Project Bulletins: N/A

## **PROJECT STATUS**

|                  | <u>Design</u> | <u>Construction</u> |
|------------------|---------------|---------------------|
| Budget:          | \$300,000     | \$3,000,000         |
| Contract Amount: | \$406,510     | \$3,737,570         |
| Start:           | Spring 2020   | Spring 2021         |
| % Complete:      | 100%          | 25%                 |
| Finish:          | Winter 2020   | Spring 2022         |

## **PROJECT TEAM**

Project Manager: Gabriel Phelps

Const. Inspector: Gary Kimber

Consultant: Hazen and Sawyer

Contractor: Bridgeman Civil

