

NEON DISTRICT WATER AND SEWER REPLACEMENT

Replacement of approximately 1500 LF each of water and sewer main

COMMUNITY CONNECTION

N/A

PROJECT STATUS

	<u>Design</u>	<u>Construction</u>
Budget:	\$209,767	\$2,139,075.00
Contract Amount:	\$209,767	TBD
Start:	Summer 2021	TBD
% Complete:	60%	TBD
Finish:	Spring 2022	TBD

PROJECT TEAM

Project Manager:	Jared Givan
Const. Inspector:	TBD
Consultant:	RK&K
Contractor:	TBD

NOTES

Coordination meeting with other departments was held on 12/09/2021.

