

# RIVER FOREST SHORES PUMP STATION #93 REHABILITATION

## COMMUNITY CONNECTION

Ward/Superward: 4/7  
 Civic League: TBA  
 Project Bulletins: TBA

## PROJECT STATUS

	<u>Design</u>	<u>Construction</u>
Budget:	\$300,000	\$2.5M
Contract Amount:	\$345,000	\$1,492,170
Start:	Winter 2020	Summer 2022
% Complete:	100%	0%
Finish:	Fall 2021	Winter 2023

## PROJECT TEAM

Project Manager: Mandy Kuhr  
 Consultant: Arcadis  
 Contractor: SHAW

## NOTES

Property acquisition with the assistance of Timmons and the City Attorney.  
 Currently coordinating signatures on the Deeds of Trust and an amendment to the Condominium Declaration.

