

## COLONIAL PLACE PUMP STATION #155 SERVICE AREA PHASE 2 WATER AND SEWER REPLACEMENT

Replacement of 4500 LF of both gravity sewer and water mains.

### COMMUNITY CONNECTION

Ward / Superward: 2 / 6  
 Civic League: Colonial Place Civic League  
 Civic League Meetings: 03/09/22.  
 04/11/22  
 06/13/22  
 10/12/22 Last Meeting

Project Bulletins: 08/08/16 Survey  
 02/18/22 Const. Start/ Finish

### PROJECT STATUS

	<u>Design</u>	<u>Construction</u>
Budget:	\$199,500	\$6,804,524.00
Contract Amount:	\$255,875	\$5,432,543
Start:	Summer 2019	Spring 2022
% Complete:	100%	<b>40%</b>
Finish:	Winter 2021	Spring 2023

### PROJECT TEAM

Project Manager: Tiba Salim  
 Const. Inspector: Charles Davis  
 Consultant: JMT  
 Contractor: Gaston Brothers Utilities, LLC

