

HAMPTON BOULEVARD WATER STORAGE TANK

Design and construction of a 2 MG water storage tank and booster pump station at 8021 Hampton Boulevard.

COMMUNITY CONNECTION

Ward / Superward: 1 / 6
Civic League: Glenwood Park
Civic League Meetings: 12/05/19 Last Meeting
Project Bulletins: N/A

PROJECT STATUS

Construction
Budget: \$6,350,000
Contract Amount: \$5,998,000
Start: NTP: 08/08/21
% Complete: 75%
Finish: February 2023

PROJECT TEAM

Project Manager: Forrest Robertson
Const. Inspector: Encore / Hazen
Consultant: Hazen
Contractor: Crowder Construction

Notes

Delays due to delivery of electrical components

