

ST PAUL'S PUMP STATION #156

New sewer pump station to serve the St Paul's quadrant.

COMMUNITY CONNECTION

Ward / Superward: 4 / 7
Civic League: N/A
Civic League Meetings: N/A
Project Bulletins: N/A

PROJECT STATUS

	<u>Design</u>	<u>Construction</u>
Budget:	\$300,000	\$3,000,000
Contract Amount:	\$406,510	\$3,737,570
Start:	Spring 2020	Spring 2021
% Complete:	100%	95%
Finish:	Winter 2020	Summer 2022

PROJECT TEAM

Project Manager: Gabriel Phelps
Const. Inspector: Linwood Miller
Consultant: Hazen and Sawyer
Contractor: Bridgeman Civil

