

WESTERN RESERVOIRS AERATOR ASSESSMENT

Life cycle study and water quality evaluation of aeration systems for the western reservoirs.

COMMUNITY CONNECTION

N/A

PROJECT STATUS

	<u>PER</u>	<u>Design</u>
Budget:	NA	NA
Contract Amount:	\$263,000	\$471,521
Start:	Nov 2019	Aug 2022
% Complete:	100%	20%
Finish:	Nov 2021	Jun 2023

PROJECT TEAM

Project Manager:	Paal Engebrigtsen
Const. Inspector:	NA
Consultant:	Hazen/ODU



NOTES

This design of the new aeration system is ongoing. Mobley Engineering will lead the mechanical design of the aeration system and support systems as a sub-consultant to Hazen.