

# MONTICELLO AVENUE PUMP STATION 4A SERVICE AREA WATER AND SEWER REPLACEMENT-VRA

Design and construction for the replacement of sanitary sewer and water mains along Monticello Avenue.

## COMMUNITY CONNECTION

Ward / Superward: 4 / 7  
Civic League: Downtown  
Public Meeting: 01/17/19  
Civic League Meetings: 12/16/19 Next Meeting  
Project Bulletins: 05/15/19 Const. Start / Finish

## PROJECT STATUS

	<u>Design</u>	<u>Construction</u>
Budget:	\$200,000	\$2,943,235
Contract Amount:	\$192,804	\$4,341,336
Start:	Summer 2017	Summer 2019
% Complete:	100%	60%
Finish:	Fall 2018	Summer 2020

## PROJECT TEAM

Project Manager: Gabriel Phelps  
Const. Inspector: Alex Swafford  
Consultant: RK&K  
Contractor: T.A. Sheets

