

BAYVIEW PS 23 WATER AND SEWER REPLACEMENT PHASE 7

Replacement of water main along Cape View Avenue and a gravity sewer main along East Ocean View Avenue from Cape Avenue to Inlet Road.

COMMUNITY CONNECTION

Ward / Superward: 5 / 6

Civic League: Bayview Civil League

Civic League Meetings: 10/15/19 Last Meeting
11/19/19 Next Meeting

Project Bulletins: 03/22/19 Const. Start / Finish

PROJECT STATUS

	<u>Design</u>	<u>Construction</u>
Budget:	\$200,000	\$2,200,000
Contract Amount:	\$182,237	\$2,294,064
Start:	Jan 2018	April 2019
% Complete:	100%	50%
Finish:	Sep 2018	Spring 2020

PROJECT TEAM

Project Manager: Dan Riley

Const. Inspector: Rhonda Wyda

Consultant: Hazen Sawyer

Contractor: Trident Civil

NOTES

No complaints.

