

BERKLEY AVENUE EXTENSION WATER AND SEWER REPLACEMENT

Project Manager: Lisa Bass, 664-6398
Consultant:
Construction Inspector: Jamal Dean, 621-5216

Project Scope: Replace 1,900 LF of 8-inch water main, and \$1,300 LF of 8" sewer main

PROJECT BUDGET: \$1,750,951

PROJECT STATUS:

Planning: 100% complete
Design: 100% complete
Construction: 25% complete

PROJECT SCHEDULE:

Design Completion: Fall 2018
Construction Start: Fall 2018
Construction Completion: Summer 2019

CONTRACT:

Awarded: 9/21/2018
Contractor: TA Sheets
Contract Amount: \$1,750,951

COMMUNITY CONNECTION:

Civic League: Beacon Light/Hardy Field
Ward/Super Ward: 4/7

NOTES: Fast track project coordinating with VNG and PW.

