

BRUCE'S PARK PUMP STATION #152 SERVICE AREA PHASE 3A

WATER & SEWER REPLACEMENT

Replacement of approximately 2,400 LF of gravity sewer and approximately 2,575 LF of water mains.

COMMUNITY CONNECTION

Ward / Superward:	3 / 7
Civic League:	Bruce's Park Civic League
Civic League Meetings:	
6/27/19	11/17/20 via phone and email
1/23/20	3/25/21 Virtual meeting via Zoom
5/15/20 via phone and email	1/27/22 Virtual meeting via Zoom
7/23/20 via phone and email	
9/15/20 via phone and email	

Project Bulletins:	7/15/ 2020 Const. Start/ Finish
	10/12/2021 Const. Project Update

PROJECT STATUS

	<u>Design</u>	<u>Construction</u>
Budget:	\$250,000	\$2,500,000
Contract Amount:	\$193,000	\$2,859,882
Start:	Fall 2019	Summer 2020
% Complete:	100%	99%
Finish:	Winter 2019	Spring 2022

PROJECT TEAM

Project Manager:	Tiba Salim
Const. Inspector:	Ryan Hall
Consultant:	Bamforth
Contractor:	Bridgeman Civil

NOTES

Revised scope.

