

# Moore's Bridges WTP HVAC Improvements

Upgrade the HVAC systems serving Buildings 4 and 5.

## COMMUNITY CONNECTION

N/A

## PROJECT STATUS

	<u>Design</u>	<u>Construction</u>
Budget:		\$2,000,000
Contract Amount:	\$231,000	TBD
Start:	Winter 2019	Jan. 2020
% Complete:	100%	0%
Finish:	Summer 2019	Feb. 2021

## PROJECT TEAM

Project Manager:	Paal Engebriksen
Const. Inspector:	Encore CMC
Consultant:	Hazen
Contractor:	TBD

## NOTES

Proposals came in at \$3,4M (estimated at \$1.9M). Preparing for re-advertising.

