

BOTANICAL GARDENS PUMP STATION #124 REHAB

Upgrade pumps and control panels and add HVAC at PS #124.

COMMUNITY CONNECTION

Ward / Superward: 4 / 7
Civic League: N/A
Civic League Meetings: N/A
Project Bulletins: N/A

PROJECT STATUS

	<u>Construction</u>	<u>Adjusted</u>
Budget:	\$500,000	NA
Contract Amount:	\$552,200	\$624,271
Start:	Summer 2020	Spring 2021
% Complete:	100%	99%
Finish:	Fall 2020	Fall 2022

PROJECT TEAM

Project Manager: Ibrahim Karaaslan
Const. Inspector: Renante Hunter
Consultant: Hazen and Sawyer
Contractor: Shoreline Contractors Inc.



NOTES : Substantial Completion on October 7, 2022